MIMAR

RECEIVED 29 APR 2025 MIMAR

HYDE PARK DEVELOPMENTS

HYDE PARK PROJECT- NEW CAIRO

ROWAD MODERN ENGINEERING

Submittal Transmittal No.	Rev.
CP185-RME-MIM-DOC-STR-0043	0

SUBMITTAL TRANSMITTAL

Date: 27/Apr/2025

TRANSMISSION OF DOCUMENTS (CP185-RME-MIM-DOC-STR-0043)

Contract Name :	(NC-CP#185) Business District Buildings B01 , B02 , B10 , B11 , B21 , B22	**Contract No.:** CP#185
From: ROWAD MODERN ENGINEERING (RME)		**Cluster No.:** B.D
To: Project Consultant (Mimar)		

SUBMITTED FOR	CODE
APPROVAL	1
YOUR INFORMATION	2
OTHERS	3
ACTION	
APPROVED	A
APPROVED AS NOTED	B
REVISE AND RESUBMIT	C
REJECTED	D
FOR INFORMATION	E

WE ARE SENDING HEREWITH / UNDER SEPARATE COVER, THE DRAWINGS/ DOCUMENTS / SAMPLES LISTED BELOW. (DELETE AS NECESSARY)

Subject: Inspection And Test Plan For Plain Concrete

QTY	ITEM REF	REV	DOCUMENT TYPE	COPIES	DESCRIPTION	+ TYPE	CODE Submittal [1]	CODE Action [2]
1	STR-0043	0	DOC	1	Inspection And Test Plan For Plain Concrete	OT	1	B

Attachment: 3 A3 Pages + Cover

RME

FOR CONTRACTOR
QC Manger
Eng: Hazem Khalifa
Rowad Modern Engineering
DATE: 27/Apr/2025

Engineer to enter Action Codes and Remarks, and return to Contractor

REMARKS :

ENGINEER'S COMMENTS

* Follow Notes on the attached.
* Contractor to submit clean copy.

COPIES TO

FOR ENGINEER DATE:

MIMAR ARCHITECTURE ENGINEERING CONSULTANTS
HYDE PARK BUSINESS DISTRICT

EMPLOYER 'S COMMENTS (IF REQUIRED)

07 MAY 2025

COPIES TO

FOR EMPLOYER DATE:

ROWAD MODERN ENGINEERING
06 MAY 2025
Hyde Park CP#185
RECEIVED

Corrections or comments made relative to submittals during this review do not relieve the contractor from compliance with the requirements of the drawings and specifications. This check is only for review of general conformance with the design concept of the project and general compliance with the information given in the contract documents. The contractor is responsible for confirming and correlating all quantities and dimensions selecting fabrication processes and techniques of construction; coordinating his work with that of other trades, and performing his work in a safe and satisfactory manner.

TYPE: SD:Shop Drawing CA:Calculation SM:Sample MS:Method Statement GT:Guarantee TF:Temporary Facilities OT:Other CT:Certificates TT:Test Results MK:Mock-up MD:Manufacturer's Data

ROWAD MODERN ENGINEERING

Inspection And Test Plan

MIMAR

HYDE PARK NEW CAIRO

Doc. No :	Project : Hyde Park Business District-phase	Activity: Plain Concrete

Legend: (RME): Rowad Modern Engieering; (Con) : Consultant; (ITL) : Independent Testing laboratory; (Sub) : Sub Contractor; (H): Hold Point; (R) : Document Review; (S): Surveillance; (W) : Witness

Item	Work phase (description of inspection/Testing)	Related Specs	Test Method /Type of Inspection	Acceptance Criteria	Responsibility	Frequancy	Reports/ Records	Inspection parties/Type			
								RME	ITL	Con	SUB.
1.0	Submittals										
1.1	Approval of Independent Testing Laboratory	SECTION 03 30 00	Pre-qualification Review	As per Standard specifications	QC Engineer	Once at beginning. Before start excution.	Doc-STR	R		R	
1.2	Concrete Batching Plant Submittal	SECTION 03 30 00	Visual inspection/ Site visit	As per Standard specifications	QC Engineer	Before start pouring.	Doc-STR	H		R	
1.3	Concrete Material Submittal	SECTION 03 30 00	Concrete Material tests	As per Standard specifications	QC Engineer	Once before activity	MTR-STR	R		R	
1.4	Approval of Mix Design	SECTION 03 30 00	Trial Mix Results	As per Standard specifications -IFC Drawings	QC Engineer	Once before activity	Doc-STR	R		H R	
1.5	Shop Drawings	SECTION 03 30 00	Review Drawings	As per -IFC Drawings -Standard specifications	T.O Engineer	Befor Start activity	Shop drawing Submittal	H		H R	
1.6	Material submittal for curing compound	SECTION 03 30 00	Data Sheet Review	As per Standard specifications	T.O Engineer	At approval	Approved Submittal	R		R	

RME
Rowad Modern Engineering

MIMAR ARCHITECTURE + ENGINEERING MIMAR ENGINEERING CONSULTANTS HYDE PARK BUSINESS DISTRICT

Doc. No :	Project : Hyde Park Business District-phase	Activity: Plain Concrete

Legend: (RME): Rowad Modern Engieering; (Con) : Consultant; (ITL) : Independent Testing laboratory; (Sub) : Sub Contractor; (H): Hold Point; (R) : Document Review; (S): Surveillance; (W) : Witness

Item	Work phase (description of inspection/Testing)	Related Specs	Test Method /Type of Inspection	Acceptance Criteria	Responsibility	Frequancy	Reports/ Records	Inspection parties/Type			
								RME	ITL	Con	SUB.
2.0	Testing										
2.1	Concrete aggregate	SECTION 03 30 00 BS 812 BS 882 ASTM C33	To be tested according to the ECP requirements.	As per Standard specifications	QC Engineer	Once at beginning Once a week for grading only. Frequency of tests to be according to ECP	Certified Test Report Submittal	R	H	R	
2.2	Cement	SECTION 03 30 00 BS 12 ASTM C 150 Geotechnical Report	To be tested according to the Project Specs & ECP requirements. I.F.C Drawings	As per Standards specifications Egyptian code.	QC Engineer 3rd Party lab	Every consignment Frequency of tests to be according to ECP	Certified Test Report Submittal	R	H	R	
2.3	Concrete Admixtures	SECTION 03 30 00 BS 5075 BS 1014 BS 3892 ASTM C 494	As per -Standard specifications	As per -Standard specifications	QC Engineer	Each Planet according to ECP	Certified Test Report Submittal	R	H	H/R	
2.4	Concrete sampling and testing	SECTION 03 30 00	Sampling and compressive strength testing	As per Standard specifications	QC Engineer 3rd Party Lab.	As required by individual test	Doc-STR	W	H	H	
2.5	Test of cubes	SECTION 03 30 00 BS 1881 Part 108	As per -Standard specifications	As per Standard specifications	QC Engineer 3rd Party Lab.	After work	Lab Test Reports	W	H	H/W	

RME
Rowad Modern Engineering

MIMAR ARCHITECTURE + ENGINEERING CONSULTANTS
MIMAR ENGINEERING CONSULTANTS
HYDE PARK BUSINESS DISTRICT

Doc. No :	Project : Hyde Park Business District-phase	Activity: Plain Concrete

Legend (RME): Rowad Modern Engieering (Con) : Consultant (ITL) : Independent Testing laboratory (Sub) : Sub Contractor (H): Hold Point
(R) : Document Review (S): Surveillance (W) : Witness

Item	Work phase (description of inspection/Testing)	Related Specs	Test Method /Type of Inspection	Acceptance Criteria	Responsibility	Frequancy	Reports/ Records	Inspection parties/Type			
								RME	ITL	Con	SUB.
3.0			Inspection								
3.1	Preparation of Subgrade	SECTION 03 30 00	Visual inspection	As Required by approved Shop drawing	QC Engineer Site Engineer	Prior to work	Inspection request Civil Lap Report	H	H	W	H
3.2	Survey Work	SECTION 03 30 00	Check Level and Location	As per Standard specifications Approved Shop drawing	Survey Engineer QC Engineer	Prior to work	Inspection request Survey Report	H		W	H
3.3	Formwork inspection cleanliness - Setting out Form Dimensions & Thickness- Vertical Plump, Elevation	SECTION 03 30 00 Standard specifications	Visual inspection & Survey measurement	As per Standard specifications IFC Drawing & Approved Shop drawings IRS survey Approval	QC Engineer Site Engineer	Prior to work	Inspection request Civil	H		W	H
3.4	Pre-Pour Inspection	SECTION 03 30 00 Standard specifications	Visual inspection	As per IFC Drawing & Approved Shop drawings	QC Engineer Site Engineer	Prior to work	Inspection request Civil Pouring Plan	H		W	H
3.5	Concrete Delivery	SECTION 03 30 00 Standard specifications	Check delivery notes Slump test Homogenous Temperature Cube Sample test.	As per Standard specifications Approved Shop drawing	QC Engineer Site Engineer 3rd Part lab	Prior to work	CPR (Structure) & Document	H	H	H/W	
3.6	Removal of Forms	SECTION 03 30 00 Standard specifications	Check Level , Location and fixation	As per Standard specifications Approved Shop drawing	QC Engineer Site Engineer	After work	Inspection Report FR-STR	H		H/W	
3.7	Curing Application	SECTION 03 30 00 Standard specifications	Visual inspection	As per -Standard specifications -Technical Data Sheet approval Material	QC Engineer Site Engineer	Prior to work	Post-Pour Inspection	H		W	
3.8	Concrete Repair	Standard specifications	Visual inspection	As per -Standard specifications -Manufacture's Recommendations	QC Engineer Site Engineer	Prior to work	Post-Pour Inspection Report	H		H/W	

Independent Testing Laboratory: *Third party entity specialized in testing approved by consultant –* ***Hold Point***: *the work will not proceed until the inspection is carried out. –* ***Witness:*** *Consultant may witness, or inspect the work, while the works will proceed if not inspected no documentation required-* ***Surveillance***: *Random inspection at site, no documentation required* ***- Document Review***: *documents to be reviewed, no signature required on the Inspection Request or its accompanying documentation*

3.9 Crushing Cube — Project Specs — As per standard specs — QC Engineer 3rd Party Lab — Doc submitted test Report as per Project specs — H — H

MIMAR ARCHITECTURE ENGINEERING MIMAR ENGINEERING CONSULTANTS — HYDE PARK BUSINESS DISTRICT

RME Rowad Modern Engineering